

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING MAY 19, 2022**

**SR 10 Morgantown Road over Trib. Conestoga Creek (C- D. Molinaro)
MPMS 10943 – est let April 1, 2027**

- Final Structure plan submitted March 9, 2022

**SR 29 Smoketown Road over Little Sacony Creek (C-B. Rasiul)
MPMS 116478 – est let 2/29/24**

- Scoping field view held virtually April 4, 2022; CRP's field view May 10,2022
- Environmental footprint being developed
- Historical Structures background research in progress
- Line & Grade and Typical Sections have begun
- 2023 Program requires TIP modification upon adoption for ineligible use of Infrastructure BOF federal funds due to not on the NBIS system (bridge span too short)

**SR 61 Bridge Rehabilitation over the Schuylkill River, RBMN RR and SR 4028 (C-S. Sartori)
MPMS 109894 – est let April 13, 2023**

- Phase II/III ESA resubmitted for approval April 9, 2022
- Final Fatigue Testing Report approved March 2, 2022
- Final ROW Plan submitted for ROW Unit approval March 21, 2022

I-78 Lenhartsville Bridge (K. Cox)

MPMS 97274 – Project selected for P3 Pathways project, team selected March 2022

- Permits will be obtained by Pathways design build team
- Files for the Pathways project continue to be updated as changes are made
- Project details are available at www.penndot.gov/i78Lenhartsville.

RATS Bridge Preservation #8 (S. Robacker)

MPMS 110032 – actual let March 31, 2022

- Project was let and Awarded to H&K Group, Inc on 4/8/22 at \$2,747,271.62
- Notice to Proceed issued 5/11/22 with construction starting late Spring 2022
- Anticipated Completion date is 9/18/2023

SR 183 Schuylkill Avenue over Norfolk Southern RR (C-S. Sartori)

MPMS 91091 – est let August 25, 2022

- Meeting held with Norfolk Southern Railroad to discuss comments received on March 22, 2022 and plans and responses resubmitted on April 7, 2022
- Minor comment received by BCCD on NPDES Permit April 19, 2022; revised plans to be resubmitted April 22, 2022
- Revised Temporary and Permanent Traffic Signals submitted to Traffic Unit February 28, 2022 and comments provided March 28, 2022; final submission to be made early May 2022

SR 419 North Third Street over Tulpehocken Creek (C-D. Lerch)

MPMS 91908 – est let May 22, 2025

- Union Canal HRSF report posted for public comment; public comment period now closed
- Phase 2 Archaeology Report posted for public comment; public comment period now closed
- Let date changed from February 6, 2025 due to cultural resources

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING MAY 19, 2022**

SR 419 Rehrersburg Road over Mill Creek (C-C. Longenecker)

MPMS 92079 – est let January 25, 2024

- Revised Wetland ID and Phase 1 Bog Turtle Survey submitted February 15, 2022
- Combined report for Line and Grade, Safety Review and DFV submitted February 17, 2022
- TS&L conditional approval recommended March 24, 2022 pending H&H approval
- H&H submitted February 16, 2022
- SEPS report approved February 22, 2022

SR 568 Green Hills Road over Allegheny Creek (C- D. Molinaro)

MPMS 79086 – est let August 11, 2022

- 90% Constructability Review accepted January 26, 2022

SR 645 Camp Swatara Road Bridge over Little Swatara Creek (C-M. Rhan)

MPMS 85670 – est let April 10, 2025

- Revised L&G approved February 15, 2022
- TS&L progressing

SR 724 Main Street over Allegheny Creek (C-D. Molinaro)

MPMS 10700 – est let April 10, 2025

- L&G approved February 17, 2022
- Phase 1 Bog Turtle coordination continuing and resolved March 9, 2022
- TS&L comments returned January 25, 2022
- Preliminary Traffic Control Plan resubmitted February 4, 2022 and approved February 16, 2022
- H&H submitted March 7, 2022 and comments returned March 21, 2022

SR 1015 Donat Road over Stoney Run (C- D. Molinaro)

MPMS 85643 – est let April 1, 2027

- TS&L approved March 4, 2022
- H&H resubmitted April 5, 2022
- Two HRSF's resubmitted December 17, 2021 – awaiting approval
- Safety Review approved February 25, 2022

SR 1018 Stoney Run Valley Road over Maiden Creek (C – D. Molinaro)

MPMS 85648 – est let April 11, 2024

- Revised Wetland ID and Bog Turtle Phase 1 Survey report approved January 20, 2022
- Safety Review approved March 21, 2022

SR 1021 Forgedale Road Bridge over Bieber Creek (C-C. Longenecker)

MPMS 10746 – est let April 27, 2023

- Preparation of the JPA continues
- 90% Constructability Review submitted April 20, 2022
- ROW negotiations and acquisitions in progress
- In process to advance as a design build let for utilization of Infrastructure Investment Jobs Act funds

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING MAY 19, 2022**

Berks Box Culvert Bundle (C-C. Longenecker) – MPMS 110011 – est let September 14, 2023

- 2023 Program requires TIP modification upon adoption for ineligible use of Infrastructure BOF federal funds due to not on the NBIS system (bridge span too short)

SR 1026 Long Lane over West Branch of Pine Creek in Pike Township

- Safety Review submitted April 15, 2022

SR 1035 Valley Road over Toad Creek in Longswamp Township

- SEPS approved April 7, 2022
- Safety Review submitted February 1, 2022
- 30% Constructability Review submitted March 24, 2022
- TS&L comments sent to designer March 29, 2022
- H&H comments sent to designer March 30, 2022

SR 2032 Race Street over Swamp Creek Tributary in Bechtelsville

- Revised Streams and Waterways memo meeting scheduled with District Office April 25, 2022 to discuss
- Revised Wetland ID and Bog Turtle Phase 1 Survey report meeting scheduled with District Office April 25, 2022 to discuss
- 30% Constructability Review submitted March 24, 2022

SR 2016 over Reading, Blue Mountain & Northern Railroad (C-M. Rhan)

MPMS 10527 – est let March 30, 2023

- TS&L ongoing
- Monthly status meetings to get through PE continue
- Railroad coordination ongoing
- Roadway Management Areas defined and determination for NPDES needs to be analyzed
- Waste Implementation Plan submitted to District for review March 15, 2022 and approved by District March 17, 2022
- Utility field meeting held with UGI April 6, 2022
- Pre-bid boring meeting held with drilling contractors and Railroad April 6, 2022
- Combined Safety Review/DFV plans approved February 11, 2022

SR 2023 Carsonia Avenue over Antietam Creek (C-S. Sartori)

MPMS 91932 – est let July 14, 2022

- TS&L approved April 18, 2022 and Structure Foundation Report conditionally approved April 12, 2022
- Final Structure Plan comments received December 14, 2021
- ADA Ramp Design approval received March 29, 2022
- TCP comments received April 11, 2022
- Final Drainage Design submitted for review April 12, 2022
- Meeting with Lower Alsace Township held April 14, 2022
- SPMP submitted April 21, 2022
- Pre-PS&E submission to be made April 29, 2022

SR 2032 East Chestnut Street over Branch of West Swamp Creek (C-D. Lerch)

MPMS 10616 – est let August 25, 2022

- ROW negotiations in progress and nearing completion
- Signing and Pavement Marking plan approved February 2, 2022
- PS&E under review for advertisement as a partial design-build project utilizing Infrastructure Investment Jobs Act funds
- Let date changed from March 16, 2023 due to funding availability

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING MAY 19, 2022**

**SR 2041 Weavertown Road Bridge over Monocacy Creek (C-C. Longenecker)
MPMS 10753 – est let April 11, 2024**

- H&H revisions continue
- JPA Permit preparation continues
- 90% Constructability Review submitted April 20, 2022
- In process to advance as a design build let for utilization of Infrastructure Investment Jobs Act funds

**SR 2057 Tollgate Road over Leaf Creek (C-C. Longenecker)
MPMS 92043 – est let April 11, 2024**

- Preliminary H&H approved March 1, 2022
- Final ROW plan development ongoing
- Structure foundation report approved February 2, 2022
- PE Authorization and preliminary plan submittal to utilities in URMS forthcoming
- In process to advance as a design build let for utilization of Infrastructure Investment Jobs Act funds

**SR 2087 Centre Avenue over Norfolk Southern Railroad (C-S. Sartori)
MPMS 91995 – est let April 13, 2028**

- Rehabilitation Analysis coordination ongoing with District CRP
- Purpose and Need coordination ongoing with District CRP
- Consultant updating plans for a resubmission to Norfolk Southern RR ongoing; Package continues being finalized addressing major impacts for the horizontal clearances and tracks requested by Norfolk Southern.
- Review of Early Coordination Package with Feasibility Study, Historic Districts and supporting documentation continues
- Consultant TY Lin continuing to update Norfolk Southern Railroad Memo per Pennoni comments and will be submitted to discuss with District
- TY Lin submitted an Analysis for review of latest Norfolk Southern requirements April 1, 2022

**SR 3003 Freemansville Road over Angelica Creek (C-S. Sartori)
MPMS 79079 – est let December 15, 2022**

- GP-11 approved April 15, 2022 and GP-4 approved March 22, 2022 by DEP
- Utility field meeting held February 22, 2022

**SR 3024 (Alleghenyville Road) over I-176 (C-S. Sartori)
MPMS 110017 – est let April 1, 2028**

- Detour Plan being progressed as accepted
- L&G submitted March 13, 2022

**SR 3037 Charming Forge over Mill Race Creek (C-C. Longenecker)
MPMS 94290 – est let April 5, 2029**

- H&H approved February 9, 2022
- HRSF coordination with District continues
- Floodplain consistency letter accepted March 23, 2022

**SR 4015 Tilden Road Bridge (C-D. Molinaro)
MPMS 10702 – est let April 1, 2024**

- Traffic control (borings) submitted January 28, 2022 and approved February 2, 2022
- Safety Review submitted January 14, 2022

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING MAY 19, 2022**

SR 4040 (Old Route 22) Bridge Bundle (C-D. Lerch)

MPMS 110013 – est let June 22, 2023

- Revised Wetland/Bog Turtle Reports submitted to USFWS March 24, 2022 with projects scheduled to avoid bog turtle active season and fish related in-stream restriction period
- Section 01B/07B H&H comments received January 27, 2022 – will be resubmitting during final design once scour calculations complete
- 2023 Program requires TIP modification upon adoption for ineligible use of Infrastructure BOF federal funds due to not on the NBIS system (bridge span too short)

SR 4040 (Old Route 22) over Trib to Northkill Creek (C-D. Lerch)

MPMS 110078 – est let June 22, 2023

- DFV remains under review
- Supplement to add final design needs funding approval and environmental clearance; dependent on USFWS approval of bog turtle report

SR 7214 Gibraltar Road Bridge over Antietam Creek - MPMS 103884

SR 2033 Gibraltar and Shelbourne Intersection – MPMS 110206

(C-D. Lerch) – est let May 26, 2022

- ROW and utilities are clear
- Final signal plan approved April 13, 2022
- Final plans/plan check complete March 28, 2022
- Final plans submitted for constructability review complete April 1, 2022
- PS&E under review for advertisement; however still awaiting waterway permit

SR 7410 Peach Street Bridge over Sacony Creek (C-B. Rasiul)

MPMS 102959 – est let August 11, 2022

- ROW negotiations and acquisitions ongoing
- Final Structure Plans submitted to District Bridge Unit for review March 25, 2022
- Final Roadway Plan development continues
- Traffic Control Plan District comments received April 4, 2022; resubmission pending
- Signing Plan approved April 4, 2022
- Final Plans Check package submitted to Central Office for review April 13, 2022
- Joint Permit Application District approval February 2, 2022; submitted to DEP for review February 2, 2022; DEP Completeness Notification received March 29, 2022; DEP technical review pending
- Waterline relocation design to be completed by Kutztown Borough's engineer HRG in agreement with Berks County

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING MAY 19, 2022**

<u>ACRONYM REFERENCE</u>	
ACM/LBP	ASBESTOS CONTAINING MATERIAL / LEAD BASED PAINT
ACOE	ARMY CORPS OF ENGINEERS
ADA	AMERICAN WITH DISABILITIES ACT
BCCD	BERKS COUNTY CONSERVATION DISTRICT
BRPA	BRIDGE AND ROADWAY PROGRAMMATIC AGREEMENT
CBR	CONSTANT BIT RATE
CE	CATEGORICAL EXCLUSION
CEE	CATEGORICAL EXCLUSION EVALUATION
CRP	CULTURAL RESOURCES PROFESSIONAL
DCNR	DEPARTMENT OF CONSERVATION AND NATURAL RESOURCES
DEP	DEPARTMENT OF ENVIRONMENTAL PROTECTION
DFV	DESIGN FIELD VIEW
DO	DISTRICT OFFICE
E&S	EROSION AND SEDIMENTATION
ESA	ENVIRONMENTAL SITE ASSESSMENT
FHWA	FEDERAL HIGHWAY ADMINISTRATION
GP-11	GENERAL PERMIT – 11 (DEPARTMENT OF ENVIRONMENTAL PROTECTION)
H&H	HYDROLOGIC AND HYDRAULIC
HOP	HIGHWAY OCCUPANCY PERMIT
HRSF	HISTORIC RESOURCE SURVEY FORM
JD	JURISDICTIONAL DETERMINATION
JPA	JOINT PERMIT AGREEMENT
L&G	LINE AND GRADE
LGTS	LINE, GRADE AND TYPICAL SECTION
MPT	MAINTENANCE AND PROTECTION OF TRAFFIC
NOITE	NOTICE OF INTENT TO ENTER
NPDES	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
NTP	NOTICE TO PROCEED
PHMC	PA HISTORICAL AND MUSEUM COMMISSION
PNDI	PENNSYLVANIA NATURAL DIVERSITY INVENTORY
POA	POINT OF ACCESS
PS&E	PLANS, SPECIFICATIONS AND ESTIMATE
ROW	RIGHT OF WAY
RSGER	RECONNAISSANCE SOILS AND GEOLOGICAL ENGINEERING REPORT
SEPS	SUBSURFACE EXPLORATION PLANNING SUBMISSION
SFV	SCOPE AND FIELD VIEW
SHPO	STATE HISTORIC PRESERVATION OFFICE
SPMP	SIGNING AND PAVEMENT MARKING PLAN
SUE	SUBSURFACE UTILITY ENGINEERING
T&E	THREATENED AND ENDANGERED SPECIES COORDINATION
TCP	TRAFFIC CONTROL PLAN
TIF	TECHNICALLY INFEASIBILITY FORM
TS&L	TYPE, SIZE AND LOCATION
USFWS	UNITED STATES FISH AND WILDLIFE SERVICE
WIP	WASTE INVESTIGATION PLAN