

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING FEBRUARY 3, 2022**

**SR 10 Morgantown Road over Trib. Conestoga Creek (C- D. Molinaro)
MPMS 10943 – est let April 1, 2027**

- CE approved October 5, 2021

**SR 61 Bridge Rehabilitation over the Schuylkill River, RBMN RR and SR 4028 (C-S. Sartori)
MPMS 109894 – est let April 13, 2023**

- Follow up Pre-App meeting held January 18, 2022 with DEP to confirm project qualifies for JPA Small Projects Permit
- Follow up field meeting with Reading Blue Mountain Northern Railroad held November 30, 2021
- Phase II ESA field work completed – report to be submitted by end of January 2022
- Utility field meeting held January 12, 2022
- Final Fatigue Testing Report submitted for approval January 20, 2022
- Let date changed from September 29, 2022 due to BOPD not approved due to CY 2022 capped letting amount/thresholds taking into consideration Bald Eagle nesting

I-78 Lenhartsville Bridge (K. Cox)

MPMS 97274 – Project selected for P3 Pathways project, going out for bid fall/winter 2021

- Permits will be obtained by Pathways design build team – designs associated with permit package completed and given to the Pathways team to incorporate tolling gantry information
- Traffic Management Plans approved
- Files have been uploaded for the Pathways project and continue to be updated as changes are made
- Project details are available at www.pennndot.gov/i78Lenhartsville. Public meeting held on November 1, 2021; public comment period has ended.

RATS Bridge Preservation #8 (S. Robacker)

MPMS 110032 – est let March 31, 2022

- Permits completed on December 22, 2021; Environmental Clearance Evaluation completed on December 23, 2021
- ROW completed on September 16, 2021
- Final traffic control submitted October 19, 2021 with revisions currently taking place
- Safety review waiver completed January 19, 2022
- Constructability Review submitted December 23, 2021 and completed January 11, 2022
- Plan Check submitted on December 23, 2021
- PS&E submission planned for January 21, 2022
- Let date changed from March 3, 2022 due to working on final plan check and RULD approvals

SR 183 Schuylkill Avenue over Norfolk Southern RR (C-S. Sartori)

MPMS 91091 – est let August 25, 2022

- TSL and ROW plans comments received from NSRR November 30, 2021 and responses submitted back January 18, 2022
- TS&L approved October 27, 2021
- NPDES submitted for PennDOT approval January 7, 2022
- Meeting with City and Parking Authority held January 21, 2022 to discuss project
- Temporary and Permanent Traffic Signals submitted to Traffic Unit January 21, 2022

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING FEBRUARY 3, 2022**

SR 419 North Third Street over Tulpehocken Creek (C-D. Lerch)

MPMS 91908 – est let February 6, 2025

- Union Canal HRSF report expected to be posted for public comment before the end of January 2022
- Phase 2 Archaeology Report expected to be posted for public comment before the end of January 2022
- DFV comments have been addressed by the consultant; will be resubmitted for further review when the Categorical Exclusion environment document is submitted
- Pavement design approved October 18, 2021

SR 419 Rehrersburg Road over Mill Creek (C-C. Longenecker)

MPMS 92079 – est let January 25, 2024

- Wetland ID and Phase 1 Bog Turtle Survey addressed comments resubmitted July 21, 2021 for District review continues
- Combined report for Line and Grade, Safety Review and DFV being updated to incorporate design changes continues
- TS&L submitted for review December 14, 2021 with comments provided to designer January 13, 2022
- SEPS report submitted for review December 14, 2021 with comments provided to the designer December 21, 2021

SR 568 Green Hills Road over Allegheny Creek (C- D. Molinaro)

MPMS 79086 – est let August 11, 2022

- Road User Liquidated Damages submitted June 9, 2021 and approved November 10, 2021
- Final Structure Plan submitted September 20, 2021; comments returned October 27, 2021; resubmitted December 7, 2021 and accepted December 29, 2021
- 90% Constructability Review submitted December 10, 2021; comments returned December 20, 2021; resubmitted January 18, 2021

SR 645 Camp Swatara Road Bridge over Little Swatara Creek (C-M. Rhan)

MPMS 85670 – est let April 10, 2025

- Revised L & G District review ongoing

SR 724 Main Street over Allegheny Creek (C-D. Molinaro)

MPMS 10700 – est let April 10, 2025

- Wetland Report approved September 16, 2021
- L&G submitted September 24, 2021
- Phase 1 Bog Turtle submitted to Pennoni September 28, 2021; comments returned October 6, 2021; resubmitted October 11, 2021, accepted by Pennoni and sent to District October 27, 2021
- TS&L submitted December 28, 2021; review meeting held with District January 24, 2022
- Preliminary Traffic Control Plan submitted January 3, 2022; comments returned January 8, 2022
- SEPS submitted January 14, 2022 and accepted January 19, 2022

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING FEBRUARY 3, 2022**

SR 1015 Donat Road over Stoney Run (C- D. Molinaro)

MPMS 85643 – est let April 1, 2027

- TS&L resubmitted November 22, 2021; comments returned December 14, 2021
- H&H resubmitted December 17, 2021 and comments returned January 13, 2022
- L&G accepted after December 2021 meeting with consultant and design unit
- Two HRSF's resubmitted December 17, 2021
- Safety Review submitted December 17, 2021

SR 1017 Creek Road (Stumps Bridge) over Kistler's Creek (C-L. Glavin)

MPMS 10588 – actual let November 4, 2021

- All utility documents are signed and utility relocations have started
- Preconstruction meeting held December 15, 2021 and notice to proceed granted to the contractor on December 20, 2021.
- The low bid was awarded to Rylind Construction Company on November 8th with a bid of \$1,372,000 (designer estimate was 13% higher than low bidder).
- Anticipated completion date is October 28, 2022

SR 1018 Stoney Run Valley Road over Maiden Creek (C – D. Molinaro)

MPMS 85648 – est let April 11, 2024

- L&G approved November 2, 2021
- H&H comments returned October 25, 2021; resubmitted January 10, 2022 and approved January 20, 2021
- Streamlined TSL comments returned October 27, 2021; resubmitted November 17, 2021 and accepted December 8, 2021
- Revised Wetland ID and Bog Turtle Phase 1 Survey report submitted October 12, 2021
- Safety Review submitted November 22, 2021

SR 1021 Forgedale Road Bridge over Bieber Creek (C-C. Longenecker)

MPMS 10746 – est let April 27, 2023

- Preparation of the JPA ongoing
- Let date advanced from January 13, 2028 to April 27, 2023 per draft 2023 TIP development priorities

Berks Box Culvert Bundle (C-C. Longenecker) – MPMS 110011 – est let September 14, 2023

SR 1026 Long Lane over West Branch of Pine Creek in Pike Township

- Supplement in progress to add stream relocation tasks to scope of work

SR 1035 Valley Road over Toad Creek in Longswamp Township

- Line and Grade approved November 3, 2021
- SEPS submitted for review January 6, 2022; comments sent to designer January 20, 2022
- TS&L submitted for review January 6, 2022
- H&H submitted for review January 6, 2022

SR 2032 Race Street over Swamp Creek Tributary in Bechtelsville

- Revised Streams and Waterways memo submitted October 12, 2021
- Revised Wetland ID and Bog Turtle Phase 1 Survey report submitted October 12, 2021

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING FEBRUARY 3, 2022**

**SR 2016 over Reading, Blue Mountain & Northern Railroad (C-M. Rhan)
MPMS 10527 – est let March 30, 2023**

- Draft Section 4f Central Office approval received January 10, 2022
- 4f forms sent to FHWA for review and approval January 10, 2022
- TS&L continues
- Monthly status meetings to get through PE ongoing
- SEPS submitted to RKK for review December 16, 2021; RKK review completed December 23, 2021; submitted to District January 2, 2022 and approved January 4, 2022
- Phase 1 ESA submitted to District December 15, 2021 – approved as noted January 4, 2022
- Submitted combined Safety Review/DFV plans for RKK review January 10, 2021
- Received approval from Township to utilize local roads for detour during construction January 10, 2022

**SR 2023 Carsonia Avenue over Antietam Creek (C-S. Sartori)
MPMS 91932 – est let July 14, 2022**

- Final Retaining Wall TSL comments meeting held January 26, 2022; Structure Foundation Report was revised and resubmitted
- Arch Culvert SFR approved November 3, 2021
- Final Plans resubmitted November 10, 2021 and comments returned for Traffic Control Plan, Signing and Pavement Marking Plan, Final Structure Plan, 60% Constructability Review and DM 3 Plan Check

**SR 2032 East Chestnut Street over Branch of West Swamp Creek (C-D. Lerch)
MPMS 10616 – est let March 16, 2023**

- ROW negotiations still in progress
- Signing and Pavement Marking plan comments addressed and resubmitted October 27, 2021 and are currently under review
- Plan check and constructability review submitted and accepted December 30, 2021 and January 5, 2022, respectively
- Let date advanced from January 13, 2028 to align with programmed funding on the draft 2023 TIP

**SR 2041 Weavertown Road Bridge over Monocacy Creek (C-C. Longenecker)
MPMS 10753 – est let April 11, 2024**

- H&H revisions ongoing
- Design Field View approved January 3, 2022
- Right of Way SAP 7 requested January 13, 2022
- JPA Permit preparation ongoing

**SR 2057 Tollgate Road over Leaf Creek (C-C. Longenecker)
MPMS 92043 – est let April 11, 2024**

- H&H ongoing
- Final ROW plan development continues
- Structure foundation report resubmitted December 8, 2021; comments provided to designer December 23, 2021
- PE Authorization and preliminary plan submittal to utilities in URMS upcoming

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING FEBRUARY 3, 2022**

SR 2087 Centre Avenue over Norfolk Southern Railroad (C-S. Sartori)

MPMS 91995 – est let April 13, 2028

- Rehabilitation Analysis coordination continues with District CRP
- Purpose and Need coordination continues with District CRP
- Consultant updating plans for a resubmission to Norfolk Southern RR continues; Package being finalized addressing major impacts for the horizontal clearances and tracks requested by NS.
- Review of Early Coordination Package with Feasibility Study, Historic Districts and supporting documentation ongoing
- Consultant TY Lin updating Norfolk Southern Railroad Memo per Pennoni comments and will be submitted to discuss with District

SR 3003 Freemansville Road over Angelica Creek (C-S. Sartori)

MPMS 79079 – est let December 15, 2022

- ROW Plan signed by Secretary October 27, 2021
- Pre-Application meeting held November 15, 2021 and GP-11 submitted for District review January 17, 2022
- Let date changed from August 25, 2022 due to committed let for calendar year 2022 and to allow for lead time to obtain material

SR 3024 (Alleghenyville Road) over I-176 (C-S. Sartori)

MPMS 110017 – est let April 1, 2028

- Full replacement of the existing structure has been agreed upon for the project
- Comments received from Traffic Unit on Conceptual TCP October 4, 2021 – detour for both cars and trucks have been agreed upon by the Traffic Unit

SR 3037 Charming Forge over Mill Race Creek (C-C. Longenecker)

MPMS 94290 – est let April 5, 2029

- Wetland ID report dependent upon USFWS Bog Turtle coordination with District
- H&H submitted November 11, 2021
- L&G approved December 17, 2021
- HRSF coordination with District ongoing

SR 4015 Tilden Road Bridge (C-D. Molinaro)

MPMS 10702 – est let April 1, 2024

- Line and Grade approved November 2, 2021
- Archeology Record of Disturbance approved October 28, 2021

SR 4040 (Old Route 22) Bridge Bundle (C-D. Lerch)

MPMS 110013 – est let June 22, 2023

- Safety Review approved November 23, 2021
- Cultural Resources (Section 106) has been cleared
- All revised Wetland/Bog Turtle Reports reviewed by District Environmental Unit – in the process of scheduling a conference call with US Fish and Wildlife Service
- Section 01B/07B H&H comments resubmitted for review September 21, 2021 – comments not yet received; critical path to environmental clearance
- Supplement processed to add final design

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING FEBRUARY 3, 2022**

**SR 4040 (Old Route 22) over Trib to Northkill Creek (C-D. Lerch)
MPMS 110078 – est let June 22, 2023**

- DFV still under review
- Supplement to add final design processed; needs funding approval and environmental clearance; dependent on USFWS approval of bog turtle report

**SR 7214 Gibraltar Road Bridge over Antietam Creek - MPMS 103884
SR 2033 Gibraltar and Shelbourne Intersection – MPMS 110206
(C-D. Lerch) – est let May 26, 2022**

- Negotiations with property owners complete; all property owners have settled but not all have yet received final payment
- Final structure plans approved December 8, 2021
- Waterway JPA permit was withdrawn due to design revisions, revised and resubmitted November 12, 2021, and deemed administratively complete December 2, 2021
- Final signal plan submitted for review January 3, 2022
- Final plans submitted for plan check November 23, 2021; plan check comments returned to designer January 12, 2022
- Final plans submitted for constructability review January 17, 2022

**SR 7410 Peach Street Bridge over Sacony Creek (C-B. Rasiul)
MPMS 102959 – est let August 11, 2022**

- Final ROW Plan signed November 3, 2021 and recorded December 14, 2021
- Final Structure Plans development ongoing
- Final Roadway Plan development ongoing
- H&H Report approved by District January 4, 2022
- Joint Permit application submitted January 4, 2022; District review pending
- Coordinating waterline relocation reimbursement agreement between Berks County and Kutztown Borough
- Let date changed from July 28, 2022 to allow for anticipated ROW acquisition duration

**READING AREA TRANSPORTATION STUDY
BRIDGE STATUS REPORT
MEETING FEBRUARY 3, 2022**

ACRONYM REFERENCE	
ACM/LBP	ASBESTOS CONTAINING MATERIAL / LEAD BASED PAINT
ACOE	ARMY CORPS OF ENGINEERS
ADA	AMERICAN WITH DISABILITIES ACT
BCCD	BERKS COUNTY CONSERVATION DISTRICT
BRPA	BRIDGE AND ROADWAY PROGRAMMATIC AGREEMENT
CBR	CONSTANT BIT RATE
CE	CATEGORICAL EXCLUSION
CEE	CATEGORICAL EXCLUSION EVALUATION
CRP	CULTURAL RESOURCES PROFESSIONAL
DCNR	DEPARTMENT OF CONSERVATION AND NATURAL RESOURCES
DEP	DEPARTMENT OF ENVIRONMENTAL PROTECTION
DFV	DESIGN FIELD VIEW
DO	DISTRICT OFFICE
E&S	EROSION AND SEDIMENTATION
ESA	ENVIRONMENTAL SITE ASSESSMENT
FHWA	FEDERAL HIGHWAY ADMINISTRATION
GP-11	GENERAL PERMIT – 11 (DEPARTMENT OF ENVIRONMENTAL PROTECTION)
H&H	HYDROLOGIC AND HYDRAULIC
HOP	HIGHWAY OCCUPANCY PERMIT
HRSF	HISTORIC RESOURCE SURVEY FORM
JD	JURISDICTIONAL DETERMINATION
JPA	JOINT PERMIT AGREEMENT
L&G	LINE AND GRADE
LGTS	LINE, GRADE AND TYPICAL SECTION
MPT	MAINTENANCE AND PROTECTION OF TRAFFIC
NOITE	NOTICE OF INTENT TO ENTER
NPDES	NATIONAL POLLUTANT DISCHARGE ELIMINATION SYSTEM
NTP	NOTICE TO PROCEED
PHMC	PA HISTORICAL AND MUSEUM COMMISSION
PNDI	PENNSYLVANIA NATURAL DIVERSITY INVENTORY
POA	POINT OF ACCESS
PS&E	PLANS, SPECIFICATIONS AND ESTIMATE
ROW	RIGHT OF WAY
RSGER	RECONNAISSANCE SOILS AND GEOLOGICAL ENGINEERING REPORT
SEPS	SUBSURFACE EXPLORATION PLANNING SUBMISSION
SFV	SCOPE AND FIELD VIEW
SHPO	STATE HISTORIC PRESERVATION OFFICE
SPMP	SIGNING AND PAVEMENT MARKING PLAN
SUE	SUBSURFACE UTILITY ENGINEERING
T&E	THREATENED AND ENDANGERED SPECIES COORDINATION
TCP	TRAFFIC CONTROL PLAN
TIF	TECHNICALLY INFEASIBILITY FORM
TS&L	TYPE, SIZE AND LOCATION
USFWS	UNITED STATES FISH AND WILDLIFE SERVICE
WIP	WASTE INVESTIGATION PLAN